EXTENSION OF TIME PROPOSAL

	Name of work	Improvements to roads and drains at Kallappa layout and Surrounding areas in ward no. 10 (Doddabommasandra), Vidyaranyapura sub division.
2	Amount of Work Portion	2309549.65
3	Estimated Cost	25.00
4	Name of contractor	A. Gangulureddy
5	Agreement No.	214/ 16.02.2016
6	No. and date under which work order issued	214/ 16.02.2016
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	15-5-2016
9	Date of receipt of application in the sub division office	15-5-2016
10	Extension granted if any	No
	i)	–
	ii)	–
11	Work carried out by the contractor during the original period stipulated in the contract.	– 20%
12	Work carried out during 1st extension	–
13	Work carried out during 2nd extension	
14	Time now applied for	398 days
15	Date of recommending time limit applied for	15-5-2016
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	Yes
18	Probable time required for completion of remaining work	–
19	Cost of work charged establishment charged on the work after the expairy of original period.	–
20	Whether notice as per clause of contract has been issued.	–
21	Remarks of the AEE and the daily rate of penalty proposed	
22	Remarks of the EE with the daily rate of penalty proposed	Due to the BWSWB work and BWSSB cross connection to Houses is delayed hence EOT is recommended for Sanction without penalty
23	Remarks of the CE with the daily rate of penalty proposed	–

Assistant Engineer

Executive Engineer
Byatarayanapura Division
ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬ್ಬ.ಬೆ.ಮ.ಪಾ., ಬೆಂಗಳೂರು

Assistant Executive Engineer

Chief Engineer
Yelahanka Zone, Bangalore-92
Chief Engineer
Yelahanka Zone
Jhath Bangalore Mahanagara
Rangalore 92